

August 29, 2019

ADEQ

Attn: Richard Healey

Via: Email

RE: Sewer Progress Report

Dear Mr. Healey,

Please find listed below a Progress Report for the week of August 26, 2019 through August 29, 2019. The report details the maintenance and repairs performed at the Wastewater Treatment Plant located at Lincoln Street.

Retrofitting of drip lines.

Phase 1 – 1 Zone completed. Contractors began again working on Phase 1 on Thursday, August 29, 2019. Phase 1 is the last area to complete for retrofitting the drip lines.

Phase 2 – 8 Zone's completed, and 6 zones connected to headers. The remaining two zones will be connected, and all 8 zones will be back in operation next week.

Phase 3 – 7 Zone's completed and back in operation. (August 16<sup>th</sup> report)

Contractor was unable to work Tuesday due to 1 inch of rain received Monday night. The recorded rainfall from August 24, 2019 through August 29, 2019 is 2 inches.

I have included copies of the invoices from Shovel Head Construction, LLC for the work performed in the drip fields. The invoices total \$14,800.00.

I have included copies of invoices from APAC and Hunt-Rogers Materials for gravel that total \$12,017.65. Invoices are included from Core & Main for pipe, meters, meter boxes, glue, fittings, etc., that total \$2,698.83.

Haul-Off

Monday – Removed 20,100 gallons.

Tuesday – Removed 21,700 gallons.

Wednesday – Removed 20,100 gallons.

Thursday – Removed 20,100 gallons.

No invoices have been received from the haulers for the week of August 26, 2019. They will be included in next week's report.

Field Samples

The testing facility is scheduled to pull samples on Friday, August 30, 2019, should there be any areas of ponding or pooling. The results will be provided with pictures once results are received.

Please do not hesitate to contact me should you have any questions.

Cynthia Black  
Mayor

Cc: file