

September 6, 2019

ADEQ
Attn: Richard Healey
Via: Email

RE: Sewer Progress Report

Dear Mr. Healey,

Please find listed below a Progress Report for the week of August 30, 2019 through September 6, 2019. The report details the maintenance and repairs performed at the Wastewater Treatment Plant located at Lincoln Street.

Retrofitting of drip lines.

Phase 1 – 6 Zones completed, and 4 zones connected to headers and in operation.

Phase 2 – Complete and noted in August 29, 2019 Progress Report.

Phase 3 – Complete and noted in August 16, 2019 Progress Report.

Rainfall on Friday at 7:00 am, August 30, 2019, was recorded at ½ inch of rain at the Lincoln Street treatment plant.

I have included copies of the invoices from Shovel Head Construction, LLC for the work performed in the drip fields. The invoices total \$12,500.00

I have included copies of the invoices from Aqua Tech Systems, Inc. for the drip tubing and couplings used in the retrofitting of the lines. The invoices total \$7,460.79.

I have included copies of the invoice from Core & Main for meter couplings used in the retrofitting of the lines. The invoice totals \$211.28.

I have included a copy of the invoice from Hunt-Rogers Materials, LLC for the commercial stone used in the retrofitting of the lines. The invoice totals \$3,368.44.

Haul-Off

Monday – Holiday

Tuesday – Removed 20,100 gallons.

Wednesday – Removed 15,600 gallons.

Thursday – Removed 17,600 gallons.

Friday – Removed 16,400 gallons.

I have included copies of invoices from BBB and White River for the haul-off. These invoices also show the total number of gallons each day. The invoices are for the week of August 26, 2019 through August 30, 2019. The invoices total \$8,430.00.

Field Samples

Phase 1-4 had samples retrieved by the certified testing facility on August 30, 2019. Lab results and pictures were emailed Thursday, September 05, 2019. The testing facility is scheduled to pull samples today, Friday, September 06, 2019, should there be any areas of ponding or pooling. The results will be provided with pictures once results are received.

Please contact me should you have any questions.

Cynthia Black
Mayor

CC: file